



Release 3.0 Project Plan

ID	Task Name	Duration	Start	Finish	Resource Names
1	Release 3.0 Implementation	593 days	Fri 1/15/99	Mon 2/26/01	All
2	Statement of Work for Release 3.0 Signed	1 day	Fri 8/6/99	Fri 8/6/99	Industry
3	SOW Project Plan Due	25 days	Fri 8/6/99	Wed 9/8/99	NeuStar
4	SOW Addendum to Mandate Minimum Testing Required Completion	78 days	Fri 1/14/00	Fri 4/28/00	
5	SOW Addendum Proposal Issued to Mandate Minimum Testing Required	1 day	Fri 1/14/00	Fri 1/14/00	NeuStar
6	SOW Addendum Approval by LLC/Pes	1 day	Fri 4/28/00	Fri 4/28/00	LLC/PE
7	ASN.1 & GDMO SPEC Completion	285 days	Fri 1/15/99	Mon 1/31/00	
8	ASN.1 & GDMO LNPA Working Group Delta Document Completion	1 day	Fri 1/15/99	Fri 1/15/99	LNPA Working GRp
9	ASN.1 & GDMO Spec Distributed	1 day	Mon 9/27/99	Mon 9/27/99	NeuStar
10	ASN.1 & GDMO Review Period	62 days	Tue 9/28/99	Wed 12/15/99	Industry
11	ASN.1 & GDMO Changes Incorporated	21 days	Thu 12/16/99	Thu 1/13/00	NeuStar
12	ASN.1 & GDMO Final Version Distributed	1 day	Mon 1/31/00	Mon 1/31/00	NeuStar
13	FRS Integrated Document Completion	40 days	Thu 1/6/00	Mon 2/28/00	
14	FRS Integrated Document Distributed to Industry	1 day	Thu 1/6/00	Thu 1/6/00	NeuStar
15	FRS Review at LNPA	5 days	Mon 2/14/00	Fri 2/18/00	Industry
16	FRS Final Distribution	1 day	Mon 2/28/00	Mon 2/28/00	NeuStar
17	IIS Integrated Document Completion	19 days	Wed 2/2/00	Mon 2/28/00	
18	IIS Integrated Document Distributed to Industry	1 day	Wed 2/2/00	Wed 2/2/00	NeuStar
19	IIS Review at LNPA	5 days	Mon 2/14/00	Fri 2/18/00	Industry
20	IIS Final Distribution	1 day	Mon 2/28/00	Mon 2/28/00	NeuStar
21	Interoperability Test Plan and Test Cases Completion	28 days	Thu 2/10/00	Mon 3/20/00	
22	Produce Draft Version 0.1 Interoperability Test Plan and Test Cases	18 days	Thu 2/10/00	Mon 3/6/00	
23	Release 3.0 Interoperability Test Plan/Cases Version 0.1 (Draft) Distributed to Industry	1 day	Thu 2/10/00	Thu 2/10/00	NeuStar
24	Release 3.0 Interoperability Test Plan/Cases Review Period Version 0.1 (Draft) - 1st Review Period	9 days	Fri 2/11/00	Wed 2/23/00	Industry
25	Release 3.0 Interoperability Test Plan/Cases Review Version 0.1 (Draft) - Face-to-Face Review	2 days	Thu 2/24/00	Fri 2/25/00	Industry
26	Release 3.0 Interoperability Test Plan/Cases Version 0.1 (Draft) Changes Incorporated	5 days	Mon 2/28/00	Fri 3/3/00	NeuStar
27	Release3.0 Interoperability Test Plan/Cases Version 0.2 (Draft) Distributed	1 day	Mon 3/6/00	Mon 3/6/00	NeuStar



Release 3.0 Project Plan

ID		Task Name	Duration	Start	Finish	Resource Names
28	<input checked="" type="checkbox"/>	Produce Final Version 1.0 Interoperability Test Plan and Test Cases	10 days	Tue 3/7/00	Mon 3/20/00	
29	<input checked="" type="checkbox"/>	Release 3.0 Interoperability Test Plan/Cases Version 0.2 (Draft) Review Period	5 days	Tue 3/7/00	Mon 3/13/00	Industry
30	<input checked="" type="checkbox"/>	Release 3.0 Interoperability Test Plan/Cases Version 0.2 (Draft) Review Conference Call	1 day	Tue 3/14/00	Tue 3/14/00	Industry
31	<input checked="" type="checkbox"/>	Release 3.0 Interoperability Test Plan/Cases Version 0.2 (Draft) Changes Incorp	3 days	Wed 3/15/00	Fri 3/17/00	NeuStar
32	<input checked="" type="checkbox"/>	Distribution of Release 3.0 Interoperability Test Plan/Cases Final Document Version 1.0	1 day	Mon 3/20/00	Mon 3/20/00	NeuStar
33	<input checked="" type="checkbox"/>	Turn Up Test Plan and Test Cases Completion	70 days	Wed 11/24/99	Fri 2/25/00	
34	<input checked="" type="checkbox"/>	Produce Draft Version 0.1 Turn Up Test Plan and Test Cases	34 days	Wed 11/24/99	Mon 1/10/00	
35	<input checked="" type="checkbox"/>	Release 3.0 Turn Up Test Plan and Test Cases Version 0.1 (Draft)-Distributed to Industry	1 day	Wed 11/24/99	Wed 11/24/99	NeuStar
36	<input checked="" type="checkbox"/>	Release 3.0 Turn Up Test Plan and Test Cases Version 0.1 (Draft) 1st Review Period	13 days	Thu 11/25/99	Mon 12/13/99	Industry
37	<input checked="" type="checkbox"/>	Release 3.0 Turn Up Test Plan and Test Cases Version 0.1 (Draft) Face-to-Face Review	3 days	Tue 12/14/99	Thu 12/16/99	Industry
38	<input checked="" type="checkbox"/>	Release 3.0 Turn Up Test Plan and Test Cases Version 0.1 (Draft) Changes Incorporated	16 days	Fri 12/17/99	Fri 1/7/00	NeuStar
39	<input checked="" type="checkbox"/>	Release 3.0 Turn Up Test Plan and Test Cases Version 0.2 (Draft) Distributed	1 day	Mon 1/10/00	Mon 1/10/00	NeuStar
40	<input checked="" type="checkbox"/>	Produce Final Version 1.0 Turn Up Test Plan and Test Cases	36 days	Tue 1/11/00	Fri 2/25/00	
41	<input checked="" type="checkbox"/>	Release 3.0 Turn Up Test Plan and Test Cases Version 0.2 (Draft) Review Period	8 days	Tue 1/11/00	Thu 1/20/00	Industry
42	<input checked="" type="checkbox"/>	Release 3.0 Turn Up Test Plan and Test Cases Version 0.2 (Draft) Face-to-Face Review	3 days	Tue 2/1/00	Thu 2/3/00	Industry
43	<input checked="" type="checkbox"/>	Release 3.0 Turn Up Test Plan and Test Cases Version 1.0 Distribution	1 day	Fri 2/25/00	Fri 2/25/00	NeuStar
44	<input checked="" type="checkbox"/>	Minimum Test Case Suite Finalized	3 days	Tue 2/1/00	Thu 2/3/00	
45	<input checked="" type="checkbox"/>	Minimum Test Case Suite Finalized for Non Pooling	3 days	Tue 2/1/00	Thu 2/3/00	PE/Industry
46	<input checked="" type="checkbox"/>	Minimum Test Case Suite Finalized for Pooling w / no EDR	3 days	Tue 2/1/00	Thu 2/3/00	PE/Industry
47	<input checked="" type="checkbox"/>	Minimum Test Case Suite Finalized for Pooling w / EDR	3 days	Tue 2/1/00	Thu 2/3/00	PE/Industry
48		M&P Development Completion	85 days	Mon 1/24/00	Fri 5/19/00	
49		Produce Draft Version 0.1 M&P	66 days	Mon 1/24/00	Mon 4/24/00	
50	<input checked="" type="checkbox"/>	Release 3.0 M&P Version 0.1 (Draft) Distributed	1 day	Mon 1/24/00	Mon 1/24/00	NeuStar
51	<input checked="" type="checkbox"/>	Release 3.0 M&P Version 0.1 (Draft) Review Period	54 days	Tue 1/25/00	Fri 4/7/00	Industry
52	<input checked="" type="checkbox"/>	Release 3.0 M&P Version 0.1 (Draft) Face-to-Face Review	1 day	Mon 4/10/00	Mon 4/10/00	Industry
53		Release 3.0 Version 0.1 (Draft) Changes Incorporated	9 days	Tue 4/11/00	Fri 4/21/00	NeuStar
54		Release 3.0 M&P Version 0.2 (Draft) Distributed	1 day	Mon 4/24/00	Mon 4/24/00	NeuStar



Release 3.0 Project Plan

ID		Task Name	Duration	Start	Finish	Resource Names
55		Produce Final Version 1.0 M&P	19 days	Tue 4/25/00	Fri 5/19/00	
56		Release 3.0 M&P Version 0.2 (Draft) Review Period	6 days	Tue 4/25/00	Tue 5/2/00	Industry
57		Release 3.0 M&P Version 0.2 (Draft) Conference Call Review Period	1 day	Wed 5/3/00	Wed 5/3/00	Industry
58		Release 3.0 M&P Version 0.2 (Draft) Changes Incorporated	11 days	Thu 5/4/00	Thu 5/18/00	NeuStar
59		Release 3.0 M&P Version 1.0 Distributed	1 day	Fri 5/19/00	Fri 5/19/00	NeuStar
60		Status Reports	301 days	Fri 11/12/99	Fri 12/8/00	
61		Monthly Status Report	1 day	Fri 11/12/99	Fri 11/12/99	NeuStar
62		Monthly Status Report	1 day	Fri 12/10/99	Fri 12/10/99	NeuStar
63		Monthly Status Report	1 day	Fri 1/14/00	Fri 1/14/00	NeuStar
64		Monthly Status Report	1 day	Fri 2/11/00	Fri 2/11/00	NeuStar
65		Monthly Status Report	1 day	Fri 3/10/00	Fri 3/10/00	NeuStar
66		Monthly Status Report	1 day	Fri 4/14/00	Fri 4/14/00	NeuStar
67		Monthly Status Report	1 day	Fri 5/12/00	Fri 5/12/00	NeuStar
68		Monthly Status Report	1 day	Fri 6/9/00	Fri 6/9/00	NeuStar
69		Monthly Status Report	1 day	Fri 7/14/00	Fri 7/14/00	NeuStar
70		Monthly Status Report	1 day	Fri 8/11/00	Fri 8/11/00	NeuStar
71		Monthly Status Report	1 day	Fri 9/8/00	Fri 9/8/00	NeuStar
72		Monthly Status Report	1 day	Fri 10/13/00	Fri 10/13/00	NeuStar
73		Monthly Status Report	1 day	Fri 11/10/00	Fri 11/10/00	NeuStar
74		Monthly Status Report	1 day	Fri 12/8/00	Fri 12/8/00	NeuStar
75		New/Existing SOA/LSMS Interoperability Testing Preparation	30 days	Mon 3/6/00	Fri 4/14/00	
76		Registration Forms Sent to SPs/Vendors for ITP	1 day	Mon 3/6/00	Mon 3/6/00	NeuStar
77		DSET Ready for ITP w/new GDMO	19 days	Tue 3/21/00	Fri 4/14/00	DSET



Release 3.0 Project Plan

ID		Task Name	Duration	Start	Finish	Resource Names
78		Interoperability Test Execution	38 days	Mon 4/17/00	Wed 6/7/00	
79		AGCS	5 days	Thu 4/27/00	Wed 5/3/00	AGCS
80		Compaq	30 days	Thu 4/20/00	Wed 5/31/00	Compaq
81		TTI	5 days	Thu 6/1/00	Wed 6/7/00	TTI
82		MCI Worldcom	20 days	Thu 4/20/00	Wed 5/17/00	MCI Worldcom
83		Bell South	30 days	Thu 4/20/00	Wed 5/31/00	Bell South
84		AT&T	5 days	Thu 5/11/00	Wed 5/17/00	AT&T
85		DSET	35 days	Mon 4/17/00	Fri 6/2/00	DSET
86		ESI	5 days	Thu 5/25/00	Wed 5/31/00	ESI
87		Inlogic	15 days	Thu 5/11/00	Wed 5/31/00	Inlogic
88		Lucent	27 days	Thu 4/20/00	Fri 5/26/00	Lucent
89		Telcordia Technologies	10 days	Thu 5/18/00	Wed 5/31/00	Telcordia
90		Tekelec	5 days	Thu 4/20/00	Wed 4/26/00	Tekelec
91		Release 3.0 Software Delivered to NeuStar	1 day	Thu 6/22/00	Thu 6/22/00	NeuStar
92		Release 3.0 NeuStar Internal Testing	28 days	Fri 6/23/00	Fri 7/28/00	NeuStar
93		Testing Status Meetings	82 days	Thu 8/17/00	Thu 11/23/00	
94		Testing Status Conference Call	1 day	Thu 8/17/00	Thu 8/17/00	All
95		Testing Status Conference Call	1 day	Thu 9/21/00	Thu 9/21/00	All
96		Testing Status Conference Call	1 day	Thu 10/19/00	Thu 10/19/00	All
97		Testing Status Conference Call	1 day	Thu 11/23/00	Thu 11/23/00	All
98		Region 1 (Northeast) Release 3.0 Testing and Rollout	251 days	Fri 1/14/00	Sun 12/3/00	
99		Install Release 3.0 on Test Bed for Region 1 (Northeast) Service Provider Testing	2 days	Sat 7/29/00	Sun 7/30/00	
100		Database Conversion	1 day	Sat 7/29/00	Sat 7/29/00	NeuStar
101		Software Installation	1 day	Sun 7/30/00	Sun 7/30/00	NeuStar



Release 3.0 Project Plan

ID		Task Name	Duration	Start	Finish	Resource Names
102		Region 1 (Northeast) Turn Up Testing Preparation	146 days	Fri 1/14/00	Sat 7/29/00	
103	<input checked="" type="checkbox"/>	Notify SPs of Turn Up Test Case Suite and target testing timeframe	1 day	Mon 5/1/00	Mon 5/1/00	NeuStar
104	<input checked="" type="checkbox"/>	LLC/PEs identify sequence of Region Installation	58 days	Fri 1/14/00	Fri 3/31/00	LLC/PE
105		Issue 1st Start of Turn Up Testing Notification Via e-mail	1 day	Mon 6/26/00	Mon 6/26/00	NeuStar
106		Response Received for 1st Notification Letter	7 days	Tue 6/27/00	Mon 7/3/00	Region 1 SPs
107		Issue 2nd Start of Turn Up Testing Notification Via e-mail (copy PEs)	1 day	Tue 7/4/00	Tue 7/4/00	NeuStar
108		Response Received for 2nd Notification Letter	5 days	Wed 7/5/00	Tue 7/11/00	Region 1 SPs
109		Letter to PEs with SPs with No Reply	1 day	Wed 7/12/00	Wed 7/12/00	NeuStar
110		Test Migration File Provided for Region 1 (Northeast)	1 day	Mon 7/24/00	Mon 7/24/00	NeuStar
111		Request SP Profiles Updates for Testing	1 day	Mon 7/17/00	Mon 7/17/00	NeuStar
112		Response Received for SP Profile Updates	10 days	Tue 7/18/00	Sat 7/29/00	Region 1 SPs
113		Supplemental Test Plan Certification	1 day	Fri 7/28/00	Fri 7/28/00	NeuStar
114		EMW (Extended Maintenance Window) Request Completion	51 days	Mon 7/31/00	Mon 10/2/00	
115		Request EMW from LLCs (copy PEs)	1 day	Mon 7/31/00	Mon 7/31/00	NeuStar
116		Send Letter to PEs with LLCs with No Reply	1 day	Mon 9/18/00	Mon 9/18/00	NeuStar
117		Receive reply to EMW	49 days	Tue 8/1/00	Fri 9/29/00	LLCs
118		Inform SPs of LLCs response to EMW request	1 day	Mon 10/2/00	Mon 10/2/00	NeuStar
119		Complete SP Profile Updates	46 days	Mon 7/31/00	Mon 9/25/00	
120		Request SP Profile Information	5 days	Mon 7/31/00	Fri 8/4/00	NeuStar
121		SP Profile Information Received	29 days	Mon 8/7/00	Fri 9/8/00	Region 1 SPs
122		SP Profile Information Reviewed and Updated	11 days	Mon 9/11/00	Fri 9/22/00	NeuStar
123		SP Profiles Complete	1 day	Mon 9/25/00	Mon 9/25/00	NeuStar



Release 3.0 Project Plan

ID	Task Name	Duration	Start	Finish	Resource Names
124	Region 1 (Northeast) Individual Release 3.0 Turn Up Test Execution (Regression/New Feature/On	39 days	Mon 7/31/00	Fri 9/15/00	
125	ATT	39 days	Mon 7/31/00	Fri 9/15/00	ATT/NeuStar
126	Illuminet	39 days	Mon 7/31/00	Fri 9/15/00	Illuminet/NeuStar
127	MCI Worldcom	39 days	Mon 7/31/00	Fri 9/15/00	MCI Worldcom/NeuStar
128	Sprint	39 days	Mon 7/31/00	Fri 9/15/00	Sprint/NeuStar
129	TCG	39 days	Mon 7/31/00	Fri 9/15/00	TCG/NeuStar
130	GTE	39 days	Mon 7/31/00	Fri 9/15/00	GTE/NeuStar
131	Brooks Fiber	39 days	Mon 7/31/00	Fri 9/15/00	Brooks Fiber/NeuStar
132	Bell Atlantic	39 days	Mon 7/31/00	Fri 9/15/00	Bell Atlantic/NeuStar
133	Cox Communications	39 days	Mon 7/31/00	Fri 9/15/00	Cox Comm/NeuStar
134	Allegiance	39 days	Mon 7/31/00	Fri 9/15/00	Allegiance/NeuStar
135	SNET	39 days	Mon 7/31/00	Fri 9/15/00	SNET/NeuStar
136	North American Telecom	39 days	Mon 7/31/00	Fri 9/15/00	North American Telec
137	Teligent	39 days	Mon 7/31/00	Fri 9/15/00	Teligent/NeuStar
138	ATT Wireless	39 days	Mon 7/31/00	Fri 9/15/00	ATT Wireless/NeuStar
139	GTEINS	39 days	Mon 7/31/00	Fri 9/15/00	GTEINS/NeuStar
140	ICI	39 days	Mon 7/31/00	Fri 9/15/00	ICI/NeuStar
141	Qwest	39 days	Mon 7/31/00	Fri 9/15/00	Qwest/NeuStar
142	TNSI	39 days	Mon 7/31/00	Fri 9/15/00	TNSI/NeuStar
143	Williams Communications	39 days	Mon 7/31/00	Fri 9/15/00	Williams/NeuStar
144	Region 1 (Northeast) Group Testing(Regression/Round Robin/New Feature)	27 days	Mon 9/18/00	Fri 10/20/00	Region 1 SP's
145	Region 1 (Northeast) Performance Testing	5 days	Mon 10/23/00	Fri 10/27/00	Region 1 SP's
146	Region 1 (Northeast) Disaster Recovery Testing	5 days	Mon 10/30/00	Fri 11/3/00	Region 1 SP's
147	Region 1 (Northeast) Moratorium (if applicable)	5 days	Mon 10/30/00	Fri 11/3/00	Region 1 SP's
148	Region 1 (Northeast) Install Rel 3.0 Production Software - Produce and load Migration data file	2 days	Sat 11/4/00	Sun 11/5/00	
149	Database Conversion	1 day	Sat 11/4/00	Sat 11/4/00	NeuStar
150	Software Installation	1 day	Sun 11/5/00	Sun 11/5/00	NeuStar



Release 3.0 Project Plan

ID	Task Name	Duration	Start	Finish	Resource Names
151	Region 1 (Northeast) General Availability - LIVE	1 day	Mon 11/6/00	Mon 11/6/00	Region 1 SPs
152	Region 1 (Northeast) Moratorium (if applicable)	5 days	Mon 11/6/00	Fri 11/10/00	Region 1 SPs
153	Region 1 (Northeast) Disaster Recovery Test - Production	1 day	Sun 12/3/00	Sun 12/3/00	Region 1 SPs
154	Region 1 (Northeast) Post Implementation Review	10 days	Mon 11/6/00	Fri 11/17/00	
155	Issue Letter to PEs Results of Installation	1 day	Mon 11/6/00	Mon 11/6/00	NeuStar
156	Post Mortem-ConCall w /PEs	1 day	Tue 11/7/00	Tue 11/7/00	NeuStar/PE
157	2nd Post Mortem ConCall 10 days after Install w /PEs	1 day	Fri 11/17/00	Fri 11/17/00	NeuStar/PE
158	Super Region Release 3.0 Testing and Rollout	327 days	Fri 1/14/00	Mon 3/5/01	
159	Install Release 3.0 on Test Bed for Super Region Service Provider Testing	1 day	Sat 9/16/00	Sun 9/17/00	
160	Database Conversion	0 days	Sat 9/16/00	Sat 9/16/00	NeuStar
161	Software Installation	1 day	Sun 9/17/00	Sun 9/17/00	NeuStar
162	Super Region Turn Up Testing Preparation	186 days	Fri 1/14/00	Fri 9/15/00	
163	Notify SPs of Turn Up Test Case Suite and target testing timeframe	1 day	Mon 5/1/00	Mon 5/1/00	NeuStar
164	LLC/PEs identify sequence of Region Installation	56 days	Fri 1/14/00	Wed 3/29/00	LLC/PE
165	Issue 1st Start of Turn Up Testing Notification Via e-mail	1 day	Mon 8/14/00	Mon 8/14/00	NeuStar
166	Response Received for 1st Notification Letter	7 days	Tue 8/15/00	Mon 8/21/00	Super Region SPs
167	Issue 2nd Start of Turn Up Testing Notification Via e-mail (copy PEs)	1 day	Tue 8/22/00	Tue 8/22/00	NeuStar
168	Response Received for 2nd Notification Letter	5 days	Wed 8/23/00	Tue 8/29/00	Super Region SPs
169	Letter to PEs with SPs with No Reply	1 day	Wed 8/30/00	Wed 8/30/00	NeuStar
170	Test Migration File Provided for Super Region	1 day	Mon 9/4/00	Mon 9/4/00	NeuStar
171	Request SP Profiles Updates for Testing	1 day	Mon 8/28/00	Mon 8/28/00	NeuStar
172	Response Received for SP Profile Updates	16 days	Tue 8/29/00	Fri 9/15/00	Super Region SPs
173	EMW (Extended Maintenance Window) Request Completion	52 days	Mon 9/18/00	Mon 11/20/00	
174	Request EMW from LLCs (copy PEs)	1 day	Mon 9/18/00	Mon 9/18/00	NeuStar
175	Send Letter to PEs with LLCs with No Reply	1 day	Mon 10/30/00	Mon 10/30/00	NeuStar
176	Receive reply to EMW	48 days	Tue 9/19/00	Fri 11/17/00	Super Region SPs
177	Inform SPs of LLCs response to EMW request	1 day	Mon 11/20/00	Mon 11/20/00	NeuStar




























Release 3.0 Project Plan

ID	Task Name	Duration	Start	Finish	Resource Names
178	Complete SP Profile Updates - Super Region	40 days	Mon 9/18/00	Mon 11/6/00	
179	Request SP Profile Information	5 days	Mon 9/18/00	Fri 9/22/00	NeuStar
180	SP Profile Information Received	26 days	Tue 9/19/00	Fri 10/20/00	Super Region SPs
181	SP Profile Information Reviewed and Updated	10 days	Mon 10/23/00	Fri 11/3/00	NeuStar
182	SP Profiles Complete	1 day	Mon 11/6/00	Mon 11/6/00	NeuStar
183	Super Region Individual Release 3.0 Turn Up Test Execution (Regression/New Feature/One time only)	44 days	Mon 9/18/00	Fri 11/10/00	
184	SBC	44 days	Mon 9/18/00	Fri 11/10/00	SBC/NeuStar
185	Airtouch Cellular	44 days	Mon 9/18/00	Fri 11/10/00	Airtouch/NeuStar
186	GST Telecom	44 days	Mon 9/18/00	Fri 11/10/00	GST Telecom/NeuStar
187	ICG	44 days	Mon 9/18/00	Fri 11/10/00	ICG/NeuStar
188	Ameritech Cellular	44 days	Mon 9/18/00	Fri 11/10/00	Ameritech Cell/NeuStar
189	Bell South	44 days	Mon 9/18/00	Fri 11/10/00	Bell South/NeuStar
190	Trivergent	44 days	Mon 9/18/00	Fri 11/10/00	Trivergent/NeuStar
191	Actel	44 days	Mon 9/18/00	Fri 11/10/00	Actel/NeuStar
192	Alltel	44 days	Mon 9/18/00	Fri 11/10/00	Alltel/NeuStar
193	Thrifty Call	44 days	Mon 9/18/00	Fri 11/10/00	Thrifty Call/NeuStar
194	Southwester Bell	44 days	Mon 9/18/00	Fri 11/10/00	SW Bell/NeuStar
195	Excel Communications	44 days	Mon 9/18/00	Fri 11/10/00	Excel/NeuStar
196	US West	44 days	Mon 9/18/00	Fri 11/10/00	US West/NeuStar
197	McLoud USA (DTG)	44 days	Mon 9/18/00	Fri 11/10/00	McLoud USA/NeuStar
198	Ameritech	44 days	Mon 9/18/00	Fri 11/10/00	Ameritech/NeuStar
199	Cincinnati Bell	44 days	Mon 9/18/00	Fri 11/10/00	Cincinnati Bell/NeuStar
200	US Xchange	44 days	Mon 9/18/00	Fri 11/10/00	US Xchange/NeuStar
201	Super Region Group Testing(Regression/Round Robin/New Feature)	34 days	Mon 11/13/00	Tue 12/19/00	Super Region SPs



Release 3.0 Project Plan

ID	 Task Name	Duration	Start	Finish	Resource Names
202	Region 2 (West Coast) Rollout	12 days	Mon 1/8/01	Fri 1/19/01	
203	 ATT	12 days	Mon 1/8/01	Fri 1/19/01	
204	 Illuminet	12 days	Mon 1/8/01	Fri 1/19/01	
205	 MCI Worldcom	12 days	Mon 1/8/01	Fri 1/19/01	
206	 Sprint	12 days	Mon 1/8/01	Fri 1/19/01	
207	 TCG	12 days	Mon 1/8/01	Fri 1/19/01	
208	 GTE	12 days	Mon 1/8/01	Fri 1/19/01	
209	 Brooks Fiber	12 days	Mon 1/8/01	Fri 1/19/01	
210	 Cox Communications	12 days	Mon 1/8/01	Fri 1/19/01	
211	 Allegiance	12 days	Mon 1/8/01	Fri 1/19/01	
212	 Teligent	12 days	Mon 1/8/01	Fri 1/19/01	
213	 ATT Wireless	12 days	Mon 1/8/01	Fri 1/19/01	
214	 GTEINS	12 days	Mon 1/8/01	Fri 1/19/01	
215	 ICI	12 days	Mon 1/8/01	Fri 1/19/01	
216	 Qwest	12 days	Mon 1/8/01	Fri 1/19/01	
217	 TNSI	12 days	Mon 1/8/01	Fri 1/19/01	
218	 Williams Communications	12 days	Mon 1/8/01	Fri 1/19/01	
219	 SBC	12 days	Mon 1/8/01	Fri 1/19/01	
220	 Airtouch Cellular	12 days	Mon 1/8/01	Fri 1/19/01	
221	 GST Telecom	12 days	Mon 1/8/01	Fri 1/19/01	
222	 ICG	12 days	Mon 1/8/01	Fri 1/19/01	
223	 Region 2 (West Coast) Moratorium (if applicable)	5 days	Mon 1/8/01	Fri 1/12/01	Region 2 SPs
224	 Region 2 (West Coast) Install Rel 3.0 Production Software - Produce and load Migration data file	2 days	Sat 1/13/01	Sun 1/14/01	NeuStar
225	 Region 2 (West Coast) General Availability - LIVE	1 day	Mon 1/15/01	Mon 1/15/01	Region 2 SPs
226	 Region 2 (West Coast) Moratorium (if applicable)	5 days	Mon 1/15/01	Fri 1/19/01	Region 2 SPs

ID	Task Name	Duration	Start	Finish	Resource Names
227	Region 3 (Southeast) Rollout	11 days	Mon 1/15/01	Fri 1/26/01	
228	ATT	11 days	Mon 1/15/01	Fri 1/26/01	
229	Illuminet	11 days	Mon 1/15/01	Fri 1/26/01	
230	MCI Worldcom	11 days	Mon 1/15/01	Fri 1/26/01	
231	Sprint	11 days	Mon 1/15/01	Fri 1/26/01	
232	TCG	11 days	Mon 1/15/01	Fri 1/26/01	
233	GTE	11 days	Mon 1/15/01	Fri 1/26/01	
234	Brooks Fiber	11 days	Mon 1/15/01	Fri 1/26/01	
235	Cox Communications	11 days	Mon 1/15/01	Fri 1/26/01	
236	Allegiance	11 days	Mon 1/15/01	Fri 1/26/01	
237	Teligent	11 days	Mon 1/15/01	Fri 1/26/01	
238	ATT Wireless	11 days	Mon 1/15/01	Fri 1/26/01	
239	GTEINS	11 days	Mon 1/15/01	Fri 1/26/01	
240	ICI	11 days	Mon 1/15/01	Fri 1/26/01	
241	Qwest	11 days	Mon 1/15/01	Fri 1/26/01	
242	TNSI	11 days	Mon 1/15/01	Fri 1/26/01	
243	Williams Communications	11 days	Mon 1/15/01	Fri 1/26/01	
244	Ameritech Cellular	11 days	Mon 1/15/01	Fri 1/26/01	
245	Bell South	11 days	Mon 1/15/01	Fri 1/26/01	
246	Trivergent	11 days	Mon 1/15/01	Fri 1/26/01	
247	Actel	11 days	Mon 1/15/01	Fri 1/26/01	
248	Alltel	11 days	Mon 1/15/01	Fri 1/26/01	
249	Thrifty Call	11 days	Mon 1/15/01	Fri 1/26/01	
250	Airtouch Cellular	11 days	Mon 1/15/01	Fri 1/26/01	
251	ICG	11 days	Mon 1/15/01	Fri 1/26/01	
252	Region 3 (Southeast) Moratorium (if applicable)	5 days	Mon 1/15/01	Fri 1/19/01	Region 3 SPs
253	Region 3 (Southeast) Install Rel 3.0 Production Software - Produce and load Migration data file	1 day	Sat 1/20/01	Sun 1/21/01	NeuStar
254	Region 3 (Southeast) General Availability - LIVE	1 day	Mon 1/22/01	Mon 1/22/01	Region 3 SPs
255	Region 3 (Southeast) Moratorium (if applicable)	5 days	Mon 1/22/01	Fri 1/26/01	Region 3 SPs



Release 3.0 Project Plan

ID	Task Name	Duration	Start	Finish	Resource Names
256	Region 4 (Southwest) Rollout	11 days	Mon 1/22/01	Fri 2/2/01	
257	ATT	11 days	Mon 1/22/01	Fri 2/2/01	
258	Illuminet	11 days	Mon 1/22/01	Fri 2/2/01	
259	MCI Worldcom	11 days	Mon 1/22/01	Fri 2/2/01	
260	Sprint	11 days	Mon 1/22/01	Fri 2/2/01	
261	TCG	11 days	Mon 1/22/01	Fri 2/2/01	
262	GTE	11 days	Mon 1/22/01	Fri 2/2/01	
263	Brooks Fiber	11 days	Mon 1/22/01	Fri 2/2/01	
264	Cox Communications	11 days	Mon 1/22/01	Fri 2/2/01	
265	Allegiance	11 days	Mon 1/22/01	Fri 2/2/01	
266	Teligent	11 days	Mon 1/22/01	Fri 2/2/01	
267	ATT Wireless	11 days	Mon 1/22/01	Fri 2/2/01	
268	GTEINS	11 days	Mon 1/22/01	Fri 2/2/01	
269	ICI	11 days	Mon 1/22/01	Fri 2/2/01	
270	Qwest	11 days	Mon 1/22/01	Fri 2/2/01	
271	TNSI	11 days	Mon 1/22/01	Fri 2/2/01	
272	Williams Communications	11 days	Mon 1/22/01	Fri 2/2/01	
273	Southwestern Bell	11 days	Mon 1/22/01	Fri 2/2/01	
274	Excel Communications	11 days	Mon 1/22/01	Fri 2/2/01	
275	SBC	11 days	Mon 1/22/01	Fri 2/2/01	
276	GST Telecom	11 days	Mon 1/22/01	Fri 2/2/01	
277	Bell South	11 days	Mon 1/22/01	Fri 2/2/01	
278	Alltel	11 days	Mon 1/22/01	Fri 2/2/01	
279	Thrifty Call	11 days	Mon 1/22/01	Fri 2/2/01	
280	Region 4 (Southwest) Moratorium (if applicable)	5 days	Mon 1/22/01	Fri 1/26/01	Region 4 SPs
281	Region 4 (Southwest) Install Rel 3.0 Production Software - Produce and load Migration data file	1 day	Sat 1/27/01	Sat 1/27/01	NeuStar
282	Region 4 (Southwest) General Availability - LIVE	1 day	Mon 1/29/01	Mon 1/29/01	Region 4 SPs
283	Region 4 (Southwest) Moratorium (if applicable)	5 days	Mon 1/29/01	Fri 2/2/01	Region 4 SPs





























Release 3.0 Project Plan

ID	Task Name	Duration	Start	Finish	Resource Names
284	Region 5 (Western) Rollout	11 days	Mon 1/29/01	Fri 2/9/01	
285	ATT	11 days	Mon 1/29/01	Fri 2/9/01	
286	Illuminet	11 days	Mon 1/29/01	Fri 2/9/01	
287	MCI Worldcom	11 days	Mon 1/29/01	Fri 2/9/01	
288	Sprint	11 days	Mon 1/29/01	Fri 2/9/01	
289	TCG	11 days	Mon 1/29/01	Fri 2/9/01	
290	GTE	11 days	Mon 1/29/01	Fri 2/9/01	
291	Brooks Fiber	11 days	Mon 1/29/01	Fri 2/9/01	
292	Cox Communications	11 days	Mon 1/29/01	Fri 2/9/01	
293	Teligent	11 days	Mon 1/29/01	Fri 2/9/01	
294	ATT Wireless	11 days	Mon 1/29/01	Fri 2/9/01	
295	GTEINS	11 days	Mon 1/29/01	Fri 2/9/01	
296	ICI	11 days	Mon 1/29/01	Fri 2/9/01	
297	Qwest	11 days	Mon 1/29/01	Fri 2/9/01	
298	TNSI	11 days	Mon 1/29/01	Fri 2/9/01	
299	Williams Communications	11 days	Mon 1/29/01	Fri 2/9/01	
300	Airtouch Cellular	11 days	Mon 1/29/01	Fri 2/9/01	
301	GST Telecom	11 days	Mon 1/29/01	Fri 2/9/01	
302	ICG	11 days	Mon 1/29/01	Fri 2/9/01	
303	Bell South	11 days	Mon 1/29/01	Fri 2/9/01	
304	Alltel	11 days	Mon 1/29/01	Fri 2/9/01	
305	Excel Communications	11 days	Mon 1/29/01	Fri 2/9/01	
306	US West	11 days	Mon 1/29/01	Fri 2/9/01	
307	McLoud USA (DTG)	11 days	Mon 1/29/01	Fri 2/9/01	
308	Region 5 (Western) Moratorium (if applicable)	5 days	Mon 1/29/01	Fri 2/2/01	Region 5 SPs
309	Region 5 (Western) Install Rel 3.0 Production Software - Produce and load Migration data file	1 day	Sat 2/3/01	Sun 2/4/01	NeuStar
310	Region 5 (Western) General Availability - LIVE	1 day	Mon 2/5/01	Mon 2/5/01	Region 5 SPs
311	Region 5 (Western) Moratorium (if applicable)	5 days	Mon 2/5/01	Fri 2/9/01	Region 5 SPs




























Release 3.0 Project Plan

ID	 Task Name	Duration	Start	Finish	Resource Names
312	Region 6 (MidWest) Rollout	11 days	Mon 2/5/01	Fri 2/16/01	
313	 ATT	11 days	Mon 2/5/01	Fri 2/16/01	
314	 Illuminet	11 days	Mon 2/5/01	Fri 2/16/01	
315	 MCI Worldcom	11 days	Mon 2/5/01	Fri 2/16/01	
316	 Sprint	11 days	Mon 2/5/01	Fri 2/16/01	
317	 TCG	11 days	Mon 2/5/01	Fri 2/16/01	
318	 GTE	11 days	Mon 2/5/01	Fri 2/16/01	
319	 Brooks Fiber	11 days	Mon 2/5/01	Fri 2/16/01	
320	 Allegiance	11 days	Mon 2/5/01	Fri 2/16/01	
321	 Teligent	11 days	Mon 2/5/01	Fri 2/16/01	
322	 ATT Wireless	11 days	Mon 2/5/01	Fri 2/16/01	
323	 GTEINS	11 days	Mon 2/5/01	Fri 2/16/01	
324	 ICI	11 days	Mon 2/5/01	Fri 2/16/01	
325	 TNSI	11 days	Mon 2/5/01	Fri 2/16/01	
326	 Williams Communications	11 days	Mon 2/5/01	Fri 2/16/01	
327	 ICG	11 days	Mon 2/5/01	Fri 2/16/01	
328	 Ameritech Cellular	11 days	Mon 2/5/01	Fri 2/16/01	
329	 Alltel	11 days	Mon 2/5/01	Fri 2/16/01	
330	 Excel Communications	11 days	Mon 2/5/01	Fri 2/16/01	
331	 Ameritech	11 days	Mon 2/5/01	Fri 2/16/01	
332	 Cincinnati Bell	11 days	Mon 2/5/01	Fri 2/16/01	
333	 US Xchange	11 days	Mon 2/5/01	Fri 2/16/01	
334	 Region 6 (MidWest) Moratorium (if applicable)	5 days	Mon 2/5/01	Fri 2/9/01	Region 6 SPs
335	 Region 6 (MidWest) Install Rel 3.0 Production Software - Produce and load Migration data file	1 day	Sat 2/10/01	Sat 2/10/01	NeuStar
336	 Region 6 (MidWest) General Availability - LIVE	1 day	Mon 2/12/01	Mon 2/12/01	Region 6 SPs
337	 Region 6 (MidWest) Moratorium (if applicable)	5 days	Mon 2/12/01	Fri 2/16/01	Region 6 SPs







Release 3.0 Project Plan

ID	 Task Name	Duration	Start	Finish	Resource Names
338	Region 7 (MidAtlantic) Rollout	12 days	Mon 2/12/01	Fri 2/23/01	
339	 ATT	12 days	Mon 2/12/01	Fri 2/23/01	
340	 Illuminet	12 days	Mon 2/12/01	Fri 2/23/01	
341	 MCI Worldcom	12 days	Mon 2/12/01	Fri 2/23/01	
342	 Sprint	12 days	Mon 2/12/01	Fri 2/23/01	
343	 TCG	12 days	Mon 2/12/01	Fri 2/23/01	
344	 GTE	12 days	Mon 2/12/01	Fri 2/23/01	
345	 Bell Atlantic	12 days	Mon 2/12/01	Fri 2/23/01	
346	 Cox Communications	12 days	Mon 2/12/01	Fri 2/23/01	
347	 Allegiance	12 days	Mon 2/12/01	Fri 2/23/01	
348	 SNET	12 days	Mon 2/12/01	Fri 2/23/01	
349	 North American Telecom	12 days	Mon 2/12/01	Fri 2/23/01	
350	 Teligent	12 days	Mon 2/12/01	Fri 2/23/01	
351	 ATT Wireless	12 days	Mon 2/12/01	Fri 2/23/01	
352	 GTEINS	12 days	Mon 2/12/01	Fri 2/23/01	
353	 ICI	12 days	Mon 2/12/01	Fri 2/23/01	
354	 Qwest	12 days	Mon 2/12/01	Fri 2/23/01	
355	 TNSI	12 days	Mon 2/12/01	Fri 2/23/01	
356	 Williams Communications	12 days	Mon 2/12/01	Fri 2/23/01	
357	 Alltel	12 days	Mon 2/12/01	Fri 2/23/01	
358	 Excel Communications	12 days	Mon 2/12/01	Fri 2/23/01	
359	 Region 7 (MidAtlantic) Moratorium (if applicable)	5 days	Mon 2/12/01	Fri 2/16/01	Region 7 SPs
360	 Region 7 (MidAtlantic) Install Rel 3.0 Production Software - Produce and load Migration data file	2 days	Sat 2/17/01	Sun 2/18/01	NeuStar
361	 Region 7 (MidAtlantic) General Availability - LIVE	1 day	Mon 2/19/01	Mon 2/19/01	Region 7 SPs
362	 Region 7 (MidAtlantic) Moratorium (if applicable)	5 days	Mon 2/19/01	Fri 2/23/01	Region 7 SPs



Release 3.0 Project Plan

ID		Task Name	Duration	Start	Finish	Resource Names
363		Super Region Post Implementation Review	11 days	Mon 2/19/01	Mon 3/5/01	
364		Issue Letter to PE's Results of Installation	1 day	Mon 2/19/01	Mon 2/19/01	NeuStar
365		Post Mortem-ConCall w /PEs	1 day	Tue 2/20/01	Tue 2/20/01	NeuStar/PE
366		2nd Post Mortem ConCall 10 days after Install w /PEs	1 day	Mon 3/5/01	Mon 3/5/01	NeuStar/PE

